

Launch Campaign Newsletter #11 – Friday, 6. July 2018



MPO MLI activities, in particular on the HGAMA are on going. NDIU link with ESOC has been successfully checked as preparation for the outstanding SVT-2.

Following the formal hand-over, MMO has been mechanically and electrically integrated on the MOSIF frame. The anti-contamination foil between MMO and MPO has been install on the frame. MPO was electrically connected to MMO/MOSIF using

extension cables. MMO Integrated System Test (IST) has been successfully completed on both redundant and both cross coupling configurations with MPO.



MTM Xe tank loading (581 kg) has been completed.

However, highlight of this week was definitely the integration of the –X

solar array on MTM and today successful deployment test.

