



Launch Campaign Newsletter #13 – Friday, 20. July 2018



MPO Central SoftWare (CSW) and the software for MPO Failure Control Electronics (FCE) have been loaded onto the MPO S/C and validated by test. MPO is ready for the electrical MCS test, planned for next week.





Following the successful validation of the +X SA, the array has been positioned, aligned and mechanically and electrically integrated on MTM. Electrical checks and illumination test have been completed. After folding the +X SA wing, the final deployment test has been successfully performed. Final wing folding into launch configuration has been completed, and the red-tag protection cover was mounted. MTM is ready for next week MCS test.

There have been no activities this week on MMO, mounted on the MOSIF frame. MMO/MOSIF is ready for next week MCS test.



Today, the 3 modules have been rearranged inside the clean room, and the electrical MCS configuration has been achieved using extension cables. The test setup is ready for next week functional verification.