




Launch Campaign Newsletter #09 – Friday, 22. June 2018



MPO propellant tank has been pressurised up to 1.1 Maximum Expected Operating Pressure (MEOPS). Leak check of all Fill & Drain Valves (FDVs) has been completed. Radioactive measurements in the vicinity of MIXS/SIXS have been performed according to CSG safety rules & regulations. SSMM software update successfully performed, OBC software update is on going. MLI integration/sewing was performed in parallel on MPO





MTM drying of Xe tanks is on going. Xe loading equipment setup and connection has been completed inside the clean room. MLI integration/sewing is on going in parallel on MTM.



-X SA wing of MTM has been deployed in the SA deployment rig inside the clean room. Electrical checks on this SA wing have been completed.

MMO MLI integration and grounding has been completed. MGA was re-integrated on the lower platform. Cover on HEP was installed. Re-integration of the side panels is on going. MMO has been prepared for MPPE sensors cleaning.

